

PLT Install Checklist

Company Name
Job ID
Aerator Serial #
Date of Install
Installer

Tank

	Yes	No
<input type="checkbox"/> Tank Location as Designed	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/> Solid Earthen Pad	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/> Tank Sealed Properly	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/> Adequate Soil Covering Tank (9"-24")	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/> Tank Level	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/> Inlet and Outlet Sealed	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/> Tank Backfilled	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/> Did Tank Shift During Installation?	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/> Has BAT® Media Shifted?	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/> Is Media Secured Properly?	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/> Inlet Tee Installed	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/> Outlet Tee Installed	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/> Transfer Tee Installed	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/> Flow Line Correct	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/> Vent Cap In Place	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/> Sample Ports Installed	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/> Flow Through Tank	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/> Is Tank Filled to Flow Line?	<input type="checkbox"/>	<input type="checkbox"/>

